

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20182604  
Address: 837 NW DONOVAN RD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Rated Assembly Inspection</b>	John Borns	Partial	Friday, October 25, 2019

Partial Correction:

1 Misc

OK TO COVER WHEN READY 5/8" MOLD-RESISTANT FIRECODE X GWB AT STAIRWELL WALLS INSIDE FACE AND SPACES BETWEEN JOISTS AT BACKSIDE:

STAIRWELL 1:

1ST FLOOR: 1ST LAYER; 2ND LAYER;  
2ND FLOOR: 1ST LAYER; 2ND LAYER;  
3RD FLOOR: 1ST LAYER; 2ND LAYER;  
4TH FLOOR:

STAIRWELL 2:

1ST FLOOR: 1ST LAYER; 2ND LAYER;  
2ND FLOOR: 1ST LAYER; 2ND LAYER @ 2 OF 3 WALLS;  
3RD FLOOR: 1ST LAYER; **2ND LAYER**;  
4TH FLOOR:

STAIRWELL 3:

1ST FLOOR: 1ST LAYER; 2ND LAYER;  
2ND FLOOR: 1ST LAYER; 2ND LAYER;  
3RD FLOOR: 1ST LAYER; **2ND LAYER**;  
4TH FLOOR:

STAIRWELL 4:

1ST FLOOR: 1ST LAYER; 2ND LAYER;

2ND FLOOR: 1ST LAYER; 2ND LAYER;

3RD FLOOR: 1ST LAYER; 2ND LAYER;

4TH FLOOR:

NOTE: FIRESTOPPING WHERE PVC PIPE INTERRUPTS GWB IS SUBJECT TO APPROVAL WHEN COMPLETED. USE ONLY LISTED FIRECAULK;

Partial Correction:

2 Misc

OK TO COVER WHEN READY 5/8" MOLD-RESISTANT FIRECODE X GWB @ ELEVATOR SHAFT SPACES BETWEEN JOISTS AT BACKSIDE:

EAST ELEVATOR:

1ST FLOOR: 1ST & 2ND LAYERS

WEST ELEVATOR:

1ST FLOOR: 1ST & 2ND LAYERS

Partial Correction:

3 Misc

OK TO COVER WHEN READY 5/8" MOLD-RESISTANT FIRECODE X GWB @ DATA/ELECT RMS AT:

1ST FLOOR RIGHT WING:

EAST DATA: 1 LAYER; 2 LAYERS @ CORR WALL;

WEST DATA: 1 LAYER; 2 LAYERS @ CORR WALL;

1ST FLOOR LEFT WING:

DATA/ELECT: 1 LAYER; 2 LAYERS @ CORR WALL;

**Comments:**