

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20191897
Address: 3200 SW PERGOLA PARK DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Water Line - Construction Inspection	Ronald Paynter	Partial	Friday, October 25, 2019

Informational:

1	Misc	Andrew from Weers is installing the water line. They started on line 4 and laid 125 ft of C900 water pipe. RP 10-24-19
---	------	--

Informational:

2	Misc	Weers finally found the existing water line 16 ft below grade. Water lines 4 and 1 are suppose to tee into this line. Told them to hold off until Water and Schlagel can come up with a plan on how to proceed. RP 10-25-19
---	------	---

Comments: