

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20191897  
Address: 3200 SW PERGOLA PARK DR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Water Line - Construction Inspection</b>	Ronald Paynter	Partial	Friday, October 25, 2019

Informational:  
1 Misc Andrew from Weers is installing the water line. They started on line 4 and laid 125 ft of C900 water pipe. RP 10-24-19

Informational:  
2 Misc Weers finally found the existing water line 16 ft below grade. Water lines 4 and 1 are suppose to tee into this line. Told them to hold off until Water and Schlagel can come up with a plan on how to proceed. RP 10-25-19

Informational:  
3 Misc Additionally, Schlagel agreed that a straddle block would be needed for line 4 testing. It was to be poured near the 12x8 tee. Also, we are working on a solution on how to flush the line after the chlorination process. RP 10-25-19

**Comments:**