

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20192786  
Address: 1006 SW BLUE PKWY, LEES SUMMIT, MO 64063

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Above Ceiling Inspection</b>	John Borns	Failed	Monday, October 28, 2019

Corrective Action Required:

1	Misc	SUPPORT WIRES AT LAY-IN ELECTRICAL LUMINAIRES: PROVIDE TWO SLACK WIRE TIES PER FIXTURE FROM STRUCTURE TO TWO OPPOSITE DIAGONAL CORNERS. TIE BOTH ENDS WITH TWO FULL WRAPS MINIMUM.
---	------	------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------

Corrective Action Required:

2	Misc	LOW-VOLTAGE ELECTRICAL CABLE: - REMOVE ANY ABANDONED CABLE - STRAP ALL REMINING TO HARD LID
---	------	---------------------------------------------------------------------------------------------------

Corrective Action Required:

3	Misc	SUPPORT MC CABLE RUNS TO HARD LID.
---	------	------------------------------------

Corrective Action Required:

4	Misc	NEC 110-12: PLUG ANY UNUSED OPENINGS AT FIXTURES AND JUNCTION BOXES.
---	------	----------------------------------------------------------------------

**Comments:**