

# Inspection Summary

Permit #: PRPWFC20173611, Public Works Infrastructure Permit - Commercial

Village at View High On-Site Infrastructure

Address: 3390 NW VILLAGE PARK DR, LEES SUMMIT, MO 640813391 NW VILLAGE PARK DR, LEES SUMMIT, MO 64081245 NW KESSLER DR, LEES SUMMIT, MO 64081201 NW KESSLER DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DE - Water Line - Construction Inspection	Steve Robbins	Passed	Monday, October 28, 2019

Corrective Action Required

1 The water samples passed last december for this water line but the new main on village park dr. was never connected to view high dr. and the construction taps were never removed. On friday 9/27 the main was chlorinated again so we will dechlorinate and take samples on line 2 of the water main going down village park dr.

Resolved

2 The water line has been re-tested and has recieved passing tests from Keystone Lab. The water line at View High and Village Park has been tied in and is in full service. The fire hydrants have all been turned toward the street and raised if they needed it. This now completes all the water for this permit.

DE - Water Line - Construction Taps Removed	Steve Robbins	Passed	Monday, October 28, 2019
---	---------------	--------	--------------------------

Informational

1 The construction taps have been removed and replaced with repair clamps.

Comments:

