

Inspection Summary

Permit #: PRPWFC20173611, Public Works Infrastructure Permit - Commercial

Village at View High On-Site Infrastructure

Address: 3390 NW VILLAGE PARK DR, LEES SUMMIT, MO 640813391 NW VILLAGE PARK DR, LEES SUMMIT, MO 64081245 NW KESSLER DR, LEES SUMMIT, MO 64081201 NW KESSLER DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DE - Storm - Sewer Construction Inspection	Steve Robbins	Partial	Monday, October 28, 2019

Informational

1 Blue Nile Construction was out today grouting in the curb inlets that were not finished last summer. They were hoping to finish all of them up today, if not they will finish on Monday.

Informational

2 The curb inlets have all been grouted and the storm line has been flushed but they still have some of the hooks to take off the storm box lids.

DE - Water Line - Construction Inspection	Steve Robbins	Passed	Monday, October 28, 2019
---	---------------	--------	--------------------------

Corrective Action Required

1 The water samples passed last december for this water line but the new main on village park dr. was never connected to view high dr. and the construction taps were never removed. On friday 9/27 the main was chlorinated again so we will dechlorinate and take samples on line 2 of the water main going down village park dr.

Resolved

2 The water line has been re-tested and has recieved passing tests from Keystone Lab. The water line at View High and Village Park has been tied in and is in full service. The fire hydrants have all been turned toward the street and raised if they needed it. This now completes all the water for this permit.

DE - Water Line - Construction Steve Robbins
Taps Removed

Passed

Monday,
October 28,
2019

Informational

1 The construction taps have been removed and repalaced with repair clamps.

Comments:
