

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20191115
Address: 811 NE LAKEWOOD BLVD, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Electrical Service Inspection - Commercial	John Borns	Partial	Monday, October 28, 2019

Corrective Action Required:

1	Misc	-SUBMIT ENGINEER PLAN TO CITY FOR THE UPGRADED SERVICE TO INCLUDE THE 200 AMP SERVICE DISCONNECT -SHALL GROUND THE NEW 200 AMP SERVICE DISCONNECT WITH #4 COPPER GROUNDING ELECTRODE CONDUCTOR -THE 600 AMP SERVICE IS CURRENTLY NOT GROUNDED TO THE WATER SERVICE LINE -SHALL NOT GROUND THE SUBPANEL ON THE LOAD SIDE OF THE SERVICE DISCONNECT. ALL GROUNDING ELECTRODE CONDUCTORS SHALL GO TO AND GROUND THE MAIN SERVICE DISCONNECT
---	------	---

Partial Correction:

2	Misc	AS EMERGENCY MEASURE TO PRESERVE STORED FOOD NEW 200A SERVICE IS RELEASED FOR TEMPORARY ACTIVATION PENDING CONFORMING GROUNDING BEING ESTABLISHED AT MAIN DISCONNECT. THEN GROUNDING AT NEW SUB-PANEL IS TO BE REMOVED AND EXTENDED TO 200A DISCONNECT.
---	------	--

Comments: