

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20191576
Address: 1808 SW MERRYMAN DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Brandon Kalwei	Failed	Thursday, October 31, 2019

Corrective Action Required:

1 Misc

FRAMING:

- Install steel column for garage I beam and anchor to floor; complete furring around I beam
- Fb duct chase from ceiling space; Fb rear living rm spaces from soffit
- Nail 2x6 corner studs at stair per code
- Provide roof ventilation per code

ELECTRICAL:

- Protect home runs at master bedroom

PLUMBING:

- Protect plumbing at kitchen duct chase
- Protect gas csst line at fireplace
- Gas line to fireplace located outside basement ceiling joist space. Redo gas line to fireplace and retest. Do not notch joist.

****OK TO INSULATE**

Comments:

