

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRRES20191536  
Address: 1109 NE GOSHEN CT, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Residential</b>	Khanh Nguyen	Failed	Friday, November 01, 2019

Corrective Action Required:

1	Misc	-Fb duct chase from joist space -Install number of stud support for I beam (beam between living rm and foyer/front dining) per plan **I don't remember how many studs are shown on the plan. There should be min 3 studs at end of the I beam -Take roof load off non-bearing walls **Please install purlins to bearing wall. Max span of #2 2x6 rafter is around 12.5 ft -ADDENUM: provide full stud support under double joist at 1st fl bedroom
---	------	---

\*\*OK TO INSULATE

**Comments:**