

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20191069
Address: 500 SE M 150 HWY, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection: | Inspector: | Outcome: | Date: |
|--|---|----------|---------------------------|
| DE - Sanitary Sewer Construction Inspection | Marquelle Williams | Partial | Monday, November 04, 2019 |
| Informational: 1 Misc | JULY 15, 2019 | | |
| | Existing Manhole has been approved. Existing Manhole SP-008 @ Sta. 0+00 has been cored, pipe installed and Earthworks Excavating are pouring collars. | | |
| Informational: 2 Misc | AUGUST 5, 2019 | | |
| | @10:40AM | | |
| | Earthworks Excavation is continuing to back fill, excavate, and install Sanitary Line A from MH A3 to MH A4. Crew is currently hitting rock as they excavate. | | |
| Informational: 3 Misc | AUGUST 6, 2019 | | |
| | Earthworks crew is continuing to backfill, excavate and install Sanitary Line A from MH A3 to MH A4. | | |
| Informational: 4 Misc | AUGUST 9, 2019 | | |
| | Earthworks Excavation is continuing to backfill, excavate and Install Sanitary Line A from MH A3 to A4. | | |

Informational:
5 Misc

AUGUST 12, 2019

Earthworks Excavation crew is continuing to backfill, excavated and install Sanitary Line A from MH A3 to MH A4

Informational:
6 Misc

AUGUST 12, 2019

Earthworks Excavation has MH A4 bottom portion set.

Informational:
7 Misc

AUGUST 13, 2019

Inspector issued plans for streets and storm sewer First Plat Phase I to Chris Macy of Earthworks Excavation. Chris was on site clearing and grubbing and repairing silt fence. Chris also wanted to start erosion control for First Plat Phase I.

Earthworks Excavation pipe crew was running string line to MH A5.

Informational:
8 Misc

AUGUST 14, 2019

Earthworks Excavation is continuing to backfill, excavate and install Sanitary Line A from MH A4 to MH A5.

Informational:
9 Misc

AUGUST 15, 2019

Earthworks Excavation has hit lots of rock while excavating. No new pipe has been installed on Sanitary Line A

Informational:
10 Misc

AUGUST 20, 2019

Earthworks Excavating is continuing to backfill, excavate and install Sanitary Line A from Manhole A4 to A5

Informational:
11 Misc

SEPTEMBER 6, 2019

Earthworks Excavation crews continue to excavate, backfill, and install Sanitary Line A from MH A4 to MH A5. MH A5 was set upon Inspectors arrival.

Informational:
12 Misc

SEPTEMBER 9, 2019

Earthworks Excavation is continuing to backfill, excavate and install Sanitary Line A from MH A5

Informational:
13 Misc

SEPTEMBER 10, 2019

Earthworks Excavation crews are continuing to backfill, excavate, and install Sanitary Line A. The crew has built a concrete encasement at STA: 14+57 to 14+77. Concrete to be poured 9/10/19.

Informational:

| | | | |
|----------------|------|--------------------|---|
| 14 | Misc | SEPTEMBER 12, 2019 | Earthworks Excavation is continuing to excavate, backfill, and install Sanitary Line A. MH A6 has been set and crew continues to install the Sanitary sewer line |
| Informational: | | | |
| 15 | Misc | SEPTEMBER 16, 2019 | Earthworks Excavation crews continue to install, backfill and excavate for Sanitary Line A from MH A6. |
| Informational: | | | |
| 16 | Misc | SEPTEMBER 18, 2019 | Earthworks Excavation continues to install Sanitary Line A from MH A6 to MH A7 |
| Informational: | | | |
| 17 | Misc | SEPTEMBER 20, 2019 | Earthworks Excavation continues to install Sanitary Line A from MH A7 |
| Informational: | | | |
| 18 | Misc | SEPTEMBER 24, 2019 | Earthworks Excavation is continuing to backfill, excavate and install Sanitary Line A from MH A7 |
| Informational: | | | |
| 19 | Misc | SEPTEMBER 26, 2019 | Earthworks Excavation continues to excavate, install and back from Sanitary Line A from MH A7 |
| Informational: | | | |
| 20 | Misc | SEPTEMBER 27, 2019 | Earthworks excavation is continuing to excavate, backfill, and install Sanitary Line A from MH A7 |
| Informational: | | | |
| 21 | Misc | SEPTEMBER 30, 2019 | Earthworks Excavation crew was setting MH A8 as Inspector arrived on site. Crew continues to backfill as they go along Sanitary Line. The correct amount of clean gravel was and has been set as crews go down sanitary line. |
| Informational: | | | |
| 22 | Misc | OCTOBER 8, 2019 | Earthworks Excavation crews have set the last MH on the offsite portion of the project. Crews are backfilling and compacting soil between MH A8 and A9. |
| Informational: | | | |
| 23 | Misc | OCTOBER 14, 2019 | Earthworks Excavation Crews have set MH A9 in the offsite and now are |

excavating and installing MH B1 on the onsite. They are also continuing to backfill as they go. There is the appropriate amount of gravel on top and bottom of pipe.

Informational:
24 Misc

OCTOBER 17, 2019

Earthworks Excavation continues to excavate, install, and back filled Sanitary Sewer Lines B from MH B-1 to B-2.

Informational:
25 Misc

NOVEMBER 4, 2019

Earthworks Excavation crews are continuing to install Sanitary sewer line. The crews are on the onsite portion of the project. Manhole B-4 has been set and crews are excavating, and installing 8" PVC pipe toward B-5.

Comments: