

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20192377
Address: 1901 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Subgrade Inspection	Joe Starlin	Partial	Tuesday, November 05, 2019

Informational:	
1 Misc	10-15-19 10:19am They have placed geogrid and base rock at the east end of Lowenstein and the west side by the park. They will be placing base rock in the curve of Lowenstein when it dries out.
Informational:	
2 Misc	They have most of Lowenstein covered with base rock except for a small section in the curve.
Informational:	
3 Misc	All geogrid is installed and all base rock is laid. It needs to cure out for cutting and proof rolls.

Comments: