

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20172515
Address: 225 NW KESSLER DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Rated Assembly Inspection	Mark Harding	Not Ready	Tuesday, November 05, 2019

Corrective Action Required:
1 LOWER LEVEL PRE-ROCK FAILED, SCREW PATTERN, GAPS, FIRE CAULK.
RC - EXCEPT MECHANICAL ROOM AND 2ND GARAGE TO THE NORTH

Corrective Action Required:
2 SECOND FLOOR PRE-ROCK FAILED, SCREW PATTERN, GAPS, FIRE CAULK.
RC OK

Corrective Action Required:
3 FIRST FLOOR PRE-ROCK FAILED, SCREW PATTERN, GAPS, FIRE CAULK.
RC OK

Corrective Action Required:
4 THE FOLLOWING AREAS ARE APPROVED
OK TO SET TUBS ONLY

Corrective Action Required:
5 Misc PRE-ROCK AERAS STILL INCOMPLETE DO NOT COVER.
Same as the last 3 inspections - re-inspection fee added.

Comments: