

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20182652
Address: 2100 SW LADDERBACK DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Storm - Sewer Construction Inspection	John DiMauro	Partial	Wednesday, November 06, 2019

Informational:

1 Misc

The Redford crew tied into the existing storm curb inlet at station 10+00. The crew ran the pipe to station 11+78.94 and installed the two curb inlets and storm manhole between the run. I verified that the install matches the approved plans and that the proper materials were used. Photos of the work are uploaded.

Informational:

2 Misc

The Redford crew is continuing the storm install. The crew installed the line from station 11+78.94 to 13+79.02

The crew set the 2 storm manholes and field inlet 1-5. Photos of the work are uploaded.

Comments: