

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20182652  
Address: 2100 SW LADDERBACK DR, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Storm - Sewer Construction Inspection</b>	John DiMauro	Partial	Thursday, November 07, 2019

Informational:

1 Misc

The Redford crew tied into the existing storm curb inlet at station 10+00. The crew ran the pipe to station 11+78.94 and installed the two curb inlets and storm manhole between the run. I verified that the install matches the approved plans and that the proper materials were used. Photos of the work are uploaded.

Informational:

2 Misc

The Redford crew is continuing the storm install. The crew installed the line from station 11+78.94 to 13+79.02

The crew set the 2 storm manholes and field inlet 1-5. Photos of the work are uploaded.

Informational:

3 Misc

The Redford crew is continuing the storm sewer install. The concrete truck is on site to pour the collars and inverts for field inlet 1-5 and MH 1-6. I will return for further inspections after lunch.

**Comments:**