

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20192377
Address: 1901 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Curb New/Replacement	Joe Starlin	Partial	Thursday, November 07, 2019

Informational:

1 Misc

11-6-19 They have cut the grade for the curb pour on 11-7-19.

Informational:

2 Misc

11-7-19 8:14am The base rock temp is between 19 and 21 degrees at this time . I spoke with the Forman for Freeman Concrete and told him we need to reach 33 degrees and rising before they can pour curb. He said he understands. They are on hold for now.9:28am They have called off the pour.

Comments: