

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20191897
Address: 3200 SW PERGOLA PARK DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Water Line - Hydrostatic Test	Ronald Paynter	Passed	Friday, November 08, 2019

Informational:
1 Misc Got too much air in the 12 inch water line when filling up to achieve 150 psi. Will refill the line slower on Monday. RP 11-1-19

Informational:
2 Misc Water helped get valves closed to test line. Finally got to 150 PSI. Line held pressure for 2 hrs. RP 11-5-19

Comments: