

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20191897
Address: 3200 SW PERGOLA PARK DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection: | Inspector: | Outcome: | Date: |
|--|----------------|----------|---------------------------|
| DE - Water Line - Coliform Test 1 | Ronald Paynter | Passed | Monday, November 11, 2019 |

| | |
|----------------|---|
| Informational: | |
| 1 Misc | Chlorinated water line 4. RP 11-5-19 |
| Informational: | |
| 2 Misc | De-chlorinated water line 4. RP 11-6-19 |
| Informational: | |
| 3 Misc | Pulled first Bac-T sample for testing. RP 11-7-19 |
| Informational: | |
| 4 Misc | Pulled first Bac-T sample for testing. RP 11-7-19 |
| Informational: | |
| 5 Misc | Passed first Bac-T test performed by Keystone Laboratories on Friday. They will be closed on Monday, so we will pull the second sample on Tuesday. RP 11-8-19 |

Comments: