

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20193112
Address: 2931 NE INDEPENDENCE AVE, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Electrical Service Inspection - Commercial	Khanh Nguyen	Failed	Tuesday, November 12, 2019

Corrective Action Required:

1	Misc	-CONNECT THE ROD GROUNDING ELECTRODE CONDUCTOR TO THE BUS BAR WHERE THE SERVICE GROUNDED CONDUCTOR IS CONNECTED TO; OR INSTALL A MIN #8 CU MAIN BONDING JUMPER FROM THE BUS BAR WHERE THE SERVICE GROUNDED CONDUCTOR IS CONNECTED TO TO THE BUS BAR WHERE THE ROD GROUNDING CONDUCTOR IS CONNECTED TO AS REQUIRED PER NEC 250.24 -INSTALL A FEEDER EQUIPMENT GROUNDING CONDUCTOR FROM THE SERVICE DISCONNECT LOCATED AT THE POLE TO THE TRAILER AS REQUIRED PER NEC 250.32 -SHALL BOND THE TRAILER DISCONNECT ENCLOSURE TO THE GROUNDING BUS BAR -NEED ACCESS TO THE TRAILER PANEL
---	------	---

**PLEASE CONTACT ME BY EMAIL AT KHANH.NGUYEN@CITYOFLS.NET. I COULD NOT GET YOU TO PICK UP THE PHONE AND CANNOT LEAVE MESSAGES WHEN YOUR VOICEMAIL BOX IS FULL.

Comments: