

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20192650  
Address: 855 NE WOODS CHAPEL RD, Unit:IR, LEES SUMMIT, MO 64064855 NE WOODS CHAPEL RD, LEES SUMMIT, MO 64064851 NE WOODS CHAPEL RD, Unit:IR, LEES SUMMIT, MO 64064851 NE WOODS CHAPEL RD, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Water Line - Construction Inspection</b>	John Jackson	Passed	Thursday, November 14, 2019

Informational:  
1 Misc Contractor ( Bair Excavating ) installed 3/11 deg bends, 3/22 deg bends & 2/45 deg bends on replacement waterline. Backing thrust blocks will be poured tomorrow. Contractor installed approximately 80' of 8" pipe with fittings.

Informational:  
2 Misc Contractor complete construction of replacement 8" PVC line with DIP bends just short of the two Tie-in location.

Informational:  
3 Misc Approximately 5 thrust blocks were poured behind water main bends. Contractor will complete thrust blocks on another date.

Informational:  
4 Misc Contractor chlorinated water line .

Informational:  
5 Misc 2 Tie-in for the new 8" water main. Tie-in happen Saturday night @ 10pm 11/9/19. Notifications were sent to inform all essential parties.

Informational:  
6 Misc Contractor installed install water meters for future Coffee Shop and Taco Bell. Taps were done performed by LS Water Department.

**Comments:**