

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20172500
Address: 201 NW KESSLER DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Underground Electrical Inspection - Commercial	Mark Harding	Failed	Friday, November 15, 2019

Corrective Action Required:

1 Misc

Site Light pole Base and conduit inspections for 28 poles:
Provide engineered plans with details- plans submitted has no detail and size, grounding, pier depth etc.

1st pole light next to clubhouse already poured and was 12" in diameter. 2 was full of water and mud, 3rd north of garage #1 incomplete. electrical to pole lights incomplete. grounding incomplete.

Comments: