

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSUBD20181667  
Address: 2601 SW PRYOR RD, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Water Line - Construction Inspection</b>	John DiMauro	Passed	Monday, November 18, 2019

Informational:

1 Misc

On Friday 11/15/2019 The Redford crew and the City of LS Water Utilities crew installed the construction taps for the water line. A hydrostatic pressure test was performed and passed. The crew chlorinated the line and it sat over the weekend. I verified the correct chlorine residue was put in the line. The crew is on site now flushing the line to prepare for the bacteria testing tomorrow. I verified that the flush complies with the city of LS standards.

**Comments:**