

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20182604
Address: 837 NW DONOVAN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Commercial	John Borns	Partial	Monday, November 18, 2019

Partial Correction:

1 Misc

OK TO COVER THREE WALLS AT STAIRWELLS:

AT 1ST FLOOR: STAIRWELLS 1, 2, 3, 4

AT 2ND FLOOR: STAIRWELLS 1, 4, 2, 3

AT 3RD FLOOR: STAIRWELLS 1, 4, 2, 3

AT 4TH FLOOR: STAIRWELLS 3,

BEFORE COVERING INSTALL REINFORCING STRAPS AND BOCA PLATES PER CODES.

Partial Correction:

2 Misc

OK TO COVER WHEN READY WOOD FRAMED WALLS AND SYSTEMS TO BE ENCLOSED AT:

A.AA FROM A.5 TO A.6 AT SECOND FLOOR ABOVE FIREPLACE AFTER DOUBLE TOP TOP PLATE IS REINFORCED WHERE NOTCHED FOR PLUMBING;

Partial Correction:

3 Misc

OK TO PLACE WHEN READY COMPONENTS OF RATED ASSEMBLY AT CHASE BEHIND SHOWERS AT:

1ST FLOOR: LEFT WING ONE LAYER;

Comments: