

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20183200
Address: 1706 NW OBRIEN RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Above Ceiling Inspection	John Borns	Failed	Wednesday, November 20, 2019

Partial Correction:

1	Misc	OK TO COVER WHEN READY ACT CEILING FRAMING + ABOVE-CEILING SYSTEMS @ FOLLOWING SPACES: A124; 126; 128; 130; 131; 132; A100; 102; 103; 104; 105; 106; 107; 108; 111; A115-118;
---	------	---

Corrective Action Required:

2	Misc	FIRESTOP ALL RATED ASSEMBLIES: - OPENINGS THROUGH RATED WALLS & CEILINGS - SLEEVES THROUGH RATED WALLS & CEILINGS - FIRE COLLARS FOR PENETRATIONS BY PVC PIPE >2" - REMOVE TAPE AT PENETRATIONS TO BE CAULKED
---	------	---

Corrective Action Required:

3	Misc	REMOVE TEMPORARY WIRING & FIXTURES
---	------	------------------------------------

Corrective Action Required:

4	Misc	INSTALL ALL HVAC GRILLES AND DIFFUSERS. BAND FLEX INTERIOR & EXTERIOR LAYERS INDEPENDENTLY.
---	------	---

Corrective Action Required:

5	Misc	NEC 334-10 SECURING / SUPPORT OF MC ELECTRICAL CABLE: SECURE WITHIN 12" OF BOXES AND SUPPORT AT 6' MAX INTERVALS THEREAFTER. USE CLAMPS THAT FASTEN MC IN PLACE WITHIN 12" OF BOX ENTRY.
---	------	--

CLOSE ALL ELECTRICAL BOXES.

Comments: