

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20182959
Address: 1309 NE GOSHEN DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Electrical Service Inspection - Residential	Khanh Nguyen	Failed	Thursday, February 28, 2019

Corrective Action Required:

1	Misc	-Shall connect the grounding electrode conductor to the bus bar where the service grounded conductor is connected to. NEC 250.24 **Inside the service disconnect-The code requires that the grounding electrode conductor connect directly to the service grounded conductor (the bus bar that the service grounding conductor is connected to); or if the GEC is connected to a grounding bus bar, then the exception allows a main bonding jumper sized per 250.66 (same as GEC) to connect the bus bar where the service grounded conductor is connected to to the grounding bus bar
---	------	--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------

Comments: