

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSUBD20191897  
Address: 3200 SW PERGOLA PARK DR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Curb - Proof Roll</b>	Ronald Paynter	Failed	Monday, November 25, 2019

Informational:

1 Misc

Tandem dump truck with 28 ton load was used for the proof roll. Had rolling sub grade on 2 streets. Dustin agreed that it needed to be wetted down and compacted again. We will proof roll again once that step has been completed. RP 11-25-19

**Comments:**