

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20191069
Address: 500 SE M 150 HWY, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Sanitary Sewer Construction Inspection	Marquelle Williams	Partial	Monday, November 25, 2019

Informational: 1	Misc	JULY 15, 2019	
		Existing Manhole has been approved. Existing Manhole SP-008 @ Sta. 0+00 has been cored, pipe installed and Earthworks Excavating are pouring collars.	
Informational: 2	Misc	AUGUST 5, 2019	
		@10:40AM	
		Earthworks Excavation is continuing to back fill, excavate, and install Sanitary Line A from MH A3 to MH A4. Crew is currently hitting rock as they excavate.	
Informational: 3	Misc	AUGUST 6, 2019	
		Earthworks crew is continuing to backfill, excavate and install Sanitary Line A from MH A3 to MH A4.	
Informational: 4	Misc	AUGUST 9, 2019	
		Earthworks Excavation is continuing to backfill, excavate and Install Sanitary Line A from MH A3 to A4.	

Informational:
5 Misc

AUGUST 12, 2019

Earthworks Excavation crew is continuing to backfill, excavated and install Sanitary Line A from MH A3 to MH A4

Informational:
6 Misc

AUGUST 12, 2019

Earthworks Excavation has MH A4 bottom portion set.

Informational:
7 Misc

AUGUST 13, 2019

Inspector issued plans for streets and storm sewer First Plat Phase I to Chris Macy of Earthworks Excavation. Chris was on site clearing and grubbing and repairing silt fence. Chris also wanted to start erosion control for First Plat Phase I.

Earthworks Excavation pipe crew was running string line to MH A5.

Informational:
8 Misc

AUGUST 14, 2019

Earthworks Excavation is continuing to backfill, excavate and install Sanitary Line A from MH A4 to MH A5.

Informational:
9 Misc

AUGUST 15, 2019

Earthworks Excavation has hit lots of rock while excavating. No new pipe has been installed on Sanitary Line A

Informational:
10 Misc

AUGUST 20, 2019

Earthworks Excavating is continuing to backfill, excavate and install Sanitary Line A from Manhole A4 to A5

Informational:
11 Misc

SEPTEMBER 6, 2019

Earthworks Excavation crews continue to excavate, backfill, and install Sanitary Line A from MH A4 to MH A5. MH A5 was set upon Inspectors arrival.

Informational:
12 Misc

SEPTEMBER 9, 2019

Earthworks Excavation is continuing to backfill, excavate and install Sanitary Line A from MH A5

Informational:
13 Misc

SEPTEMBER 10, 2019

Earthworks Excavation crews are continuing to backfill, excavate, and install Sanitary Line A. The crew has built a concrete encasement at STA: 14+57 to 14+77. Concrete to be poured 9/10/19.

Informational:

14	Misc	SEPTEMBER 12, 2019	Earthworks Excavation is continuing to excavate, backfill, and install Sanitary Line A. MH A6 has been set and crew continues to install the Sanitary sewer line
Informational:			
15	Misc	SEPTEMBER 16, 2019	Earthworks Excavation crews continue to install, backfill and excavate for Sanitary Line A from MH A6.
Informational:			
16	Misc	SEPTEMBER 18, 2019	Earthworks Excavation continues to install Sanitary Line A from MH A6 to MH A7
Informational:			
17	Misc	SEPTEMBER 20, 2019	Earthworks Excavation continues to install Sanitary Line A from MH A7
Informational:			
18	Misc	SEPTEMBER 24, 2019	Earthworks Excavation is continuing to backfill, excavate and install Sanitary Line A from MH A7
Informational:			
19	Misc	SEPTEMBER 26, 2019	Earthworks Excavation continues to excavate, install and back from Sanitary Line A from MH A7
Informational:			
20	Misc	SEPTEMBER 27, 2019	Earthworks excavation is continuing to excavate, backfill, and install Sanitary Line A from MH A7
Informational:			
21	Misc	SEPTEMBER 30, 2019	Earthworks Excavation crew was setting MH A8 as Inspector arrived on site. Crew continues to backfill as they go along Sanitary Line. The correct amount of clean gravel was and has been set as crews go down sanitary line.
Informational:			
22	Misc	OCTOBER 8, 2019	Earthworks Excavation crews have set the last MH on the offsite portion of the project. Crews are backfilling and compacting soil between MH A8 and A9.
Informational:			
23	Misc	OCTOBER 14, 2019	Earthworks Excavation Crews have set MH A9 in the offsite and now are

excavating and installing MH B1 on the onsite. They are also continuing to backfill as they go. There is the appropriate amount of gravel on top and bottom of pipe.

Informational:
24 Misc

OCTOBER 17, 2019

Earthworks Excavation continues to excavate, install, and back filled Sanitary Sewer Lines B from MH B-1 to B-2.

Informational:
25 Misc

NOVEMBER 4, 2019

Earthworks Excavation crews are continuing to install Sanitary sewer line. The crews are on the onsite portion of the project. Manhole B-4 has been set and crews are excavating, and installing 8" PVC pipe toward B-5.

Informational:
26 Misc

NOVEMBER 5, 2019

Earthworks Excavation has set, on the onsite portion of the project, Manhole B-4 and B-5. They are continuing, after backfilling and compacting from B-4 to B-5, to head to B-6.

Informational:
27 Misc

NOVEMBER 8, 2019

Upon arrival, Earthworks Excavation crews had set MH B-6 on the ONSITE portion of the project. Also, crews finished pouring trench checks with Flowable fill on November 7, 2019

Informational:
28 Misc

NOVEMBER 14, 2019

Earthworks Excavation crews are excavating and installing Sanitary Sewer line on the ONSITE portion of project. Crew has hit more rock while excavating. Crew has set MH-B6 and are installing pipe toward B-7. MH-B7 is not onsite at this time.

Informational:
29 Misc

NOVEMBER 15, 2019

Earthworks Excavation is Installing Sanitary Sewer Line on the Onsite portion of the project. The crews have set MH B-6 and are installing pipe toward MH C-1. 3rd party testing lab will be onsite to run compaction test on Monday November 18, 2019 at 1pm. Crews will backfill when Testing lab is on site

Informational:
30 Misc

NOVEMBER 19, 2019

Earthworks Excavation crews are excavating, and installing Sanitary Line C for services.

Informational:
31 Misc

NOVEMBER 20, 2019

Earthworks Excavation crew is continuing to excavate, install and back fill sanitary Line C from MH-B6 on the onsite portion of the project

Informational:
32 Misc

NOVEMBER 25, 2019

Earthworks Excavation is installing Sanitary Line for Services on Line C

Comments: