

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20191897  
Address: 3200 SW PERGOLA PARK DR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Curb - Proof Roll</b>	Ronald Paynter	Passed	Tuesday, November 26, 2019

Informational:	
1          Misc	Tandem dump truck with 28 ton load was used for the proof roll. Had rolling sub grade on 2 streets. Dustin agreed that it needed to be wetted down and compacted again. We will proof roll again once that step has been completed. RP 11-25-19

Informational:	
2          Misc	Curbs passed the 2nd proof roll after water and compaction. Removed and grounded stump down 24 inches below grade. Filled and compacted the hole in lifts using MO DOT Type 5 aggregate. The spot passed compaction test at 98% compaction. RP 11-26-19

**Comments:**