

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSUBD20191897  
Address: 3200 SW PERGOLA PARK DR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Curb New/Replacement</b>	Ronald Paynter	Partial	Wednesday, November 27, 2019

Informational:

1 Misc

Nick and his crew from Freedom Concrete poured 4,000 ft of CG-2 curbing. They used 4K KCM MB mix from Century Concrete. GSI was used as a third party tester. They checked air content and slump every 25 cubic yards and made test cylinders for compressive strength every 100 cubic yards. Curbs were cured with white cure and blanketed to protect from freezing. RP 11-26-19

**Comments:**