

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20192368
Address: 713 SW 15TH ST, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Site Visit	Marquelle Williams	Partial	Tuesday, December 03, 2019

Informational:
1 Misc DECEMBER 3, 2019

Inspector arrived onsite to meet contractors pouring curbs. Contractor asked how many cylinders HE was suppose to make for compression testing on the curbs. Inspector notified contractor that HE was not supposed to make any. Inspector also said to contractors that a 3rd party testing company was suppose to make the cylinders as well as test for slump and air content and cylinders, due to weather, were suppose to be left onsite until they reached 3500 PSI. Inspector then called Dusty Goppert and told him that he needed a 3rd party testing lab to test and make cylinders. Dusty informed Inspector that the job would be moved to December 4, 2019 and all parties would be on site to follow city procedures.

Comments: