

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20191897
Address: 3200 SW PERGOLA PARK DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Curb - Compression Strength	Ronald Paynter	Passed	Tuesday, December 03, 2019

Informational:
1 Misc GSI tested cylinders formed during curbing. 3 cylinders were broken at 5,020 PSI, 4,280 PSI and 4,370 PSI. Cylinders were field cured at the job site. Freedom Concrete removed their blankets from the curbs since 3,500 PSI was achieved. RP 12-2-19

Informational:
2 Misc GSI tested cylinders formed during curbing. 3 cylinders were broken at 5,020 PSI, 4,280 PSI and 4,370 PSI. Cylinders were field cured at the job site. Freedom Concrete removed their blankets from the curbs since 3,500 PSI was achieved. RP 12-2-19

Comments: