

Inspection Summary

Permit #: PRSUBD20162865, Development - Subdivision
MONTICELLO 3RD PLAT

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DE - Sanitary Sewer Construction Inspection	Steve Robbins	Passed	Wednesday, December 04, 2019

Corrective Action Required

1 The camera test that was done revealed that MH 6-029 was repaired for infiltration for the 3rd time and needs to be checked again. The sag for MH 06--70 was repaired and waiting for the 30 days for another camera test.

Informational

2 Sent Brent an e-mail to let him know the 30 days are up for the sag that has been repaired and to also check the infiltration on the existing MH. Steve Robbins 05/21/2019 3:53 PM

Informational

3 All the sanitary has passed and been accepted.

Comments: