

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20181907
Address: 249 NW KESSLER DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Footing Inspection - Commercial	Mark Harding	Partial	Wednesday, December 04, 2019

Corrective Action Required:

1	Misc	Lower exterior footing , ufer needs to be installed in upper footings
---	------	--

lower grade beams ok

Partial Correction:

2	Misc	OK TO POUR WHEN READY FLOOR SLAB WITH SLAB THICKENING AT WALL LINES AT: SOUTH AND NORTH ONE-THIRDS AFTER SLAB DOWELS ARE BENT UP INTO SLAB THICKNESS LOWER AREA OK
---	------	--

Comments: