

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20192792  
Address: 2931 NE INDEPENDENCE AVE, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Storm - Pipe</b>	John Jackson	Partial	Monday, November 25, 2019

Informational:	
1        Misc	15" HDPE storm pipe line #1 in the process of being installed from STA. 0+00 to STA. 1+34.40.
Informational:	
2        Misc	Contractor installed approximately 38' of 12" HDPE from curb inlet 1B to curb inlet 1C 11/19/19 & approximately 175' of 12" HDPE from curb inlet 1C to proposed curb inlet 1D 11/22/19.

**Comments:**