

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20192792
Address: 2931 NE INDEPENDENCE AVE, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Sanitary Sewer Construction Inspection	John Jackson	Partial	Thursday, November 21, 2019

Informational:

1 Misc

Contractor (ESS) began to install proposed 4" SDR 26 sanitary sewer on 11/20/19. Connection was made to the existing main with 2/45 bends and a length of pipe to get on grade as per plan. Contractor continue to install 4" SDR 26 sanitary sewer as per project plans 11/21/19. The first sanitary clean-out was installed. Side note contractor is breaking through rock with Jack Hammer.

Comments: