

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20190685
Address: 4501 SW NAUTILUS PL, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Sidewalk Inspection	John DiMauro	Passed	Monday, December 09, 2019

Corrective Action Required:

1	Misc	PRE POUR INSPECTION
---	------	---------------------

There appears to be sufficient compacted aggregate.

The forms for the ADA ramp section of the sidewalk are out of compliance.
The remainder of the sidewalk forms appear to be set in compliance.

The contractor is going to make corrections to the ADA forms prior to pouring the ramp and call back for pre-inspection.

Informational:

2	Misc	PRE POUR INSPECTION
---	------	---------------------

The crew made corrections to the ADA ramp section of the sidewalk. I will return for a follow up post pour inspection at a later date.

Comments: