

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20192650

Address: 855 NE WOODS CHAPEL RD, Unit:IR, LEES SUMMIT, MO 64064855 NE WOODS CHAPEL RD, LEES SUMMIT, MO 64064851 NE WOODS CHAPEL RD, Unit:IR, LEES SUMMIT, MO 64064851 NE WOODS CHAPEL RD, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Curb New/Replacement	John Jackson	Partial	Tuesday, December 10, 2019

Corrective Action Required:

1 Misc CONTRACTOR- is working to seal honeycomb that were in the curb that were poured from 12/3/19 to 12/6/19. Before any curb or proof roll will be performed. Steel reinforced subgrade was installed for Dumpster Land Pad.

Informational:

2 Misc Contractor continued to fill honey combs in poured curbs. Contractor continued to pour curbs and Dumpster Landing Pad.

Comments: