

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20191897
Address: 3200 SW PERGOLA PARK DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Street - Proof Roll	Ronald Paynter	Failed	Thursday, December 12, 2019

Informational:		
1	Misc	Had a tandem dump truck with a 20.81 ton load. Had pumping in 3 different sections on 3 different roads. Will check with Steve Robbins to see in we can redo the proof roll with the asphalt truck. RP 12-3-19
Informational:		
2	Misc	Had a tandem dump truck with a 19.12 ton load on it. Walters added another bucket full of rock to get to 20 ton load. Still have 1 area rolling on both sides of Redbuck Circle. RP 12-4-19
Informational:		
3	Misc	Had a tandem dump truck with a 20.69 ton load. Sub grade still has deflection during the proof roll. There has to be something wrong with the base. Butch is going to dig it out and replace it with a shock rock substitute. RP 12-12-19

Comments: