

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20172502  
Address: 201 NW KESSLER DR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Pool Steel/Bonding - Commercial</b>	Mark Harding	Failed	Monday, December 16, 2019

Corrective Action Required:

1 Misc

MARK HARDING 12/16/2019 1:07 PM inspection failed need to see entire bonding section, covered with Blankets and snow only able to see portions of the mat and bonding.  
recall when ready-will treat like a 2HR due to weather if pouring week of 12/16.

**\*\*AREA ADJACENT TO THE ROUND POOL BETWEEN STAIRS\*\***  
BONDED COMPONENTS: LADDER, HANDICAP POLE, PERIMETER SURFACE REINFORCEMENT STEEL, BONDING CONNECTION TO POOL SHELL REBAR

Comments: