

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20182604
Address: 837 NW DONOVAN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Commercial	John Borns	Partial	Wednesday, December 18, 2019

Partial Correction:

1 Misc

OK TO COVER WHEN READY WOOD FRAMED WALLS/CEILINGS AND SYSTEMS TO BE ENCLOSED AT:

A.AA FROM A.5 TO A.6 AT SECOND FLOOR ABOVE FIREPLACE AFTER DOUBLE TOP TOP PLATE IS REINFORCED WHERE NOTCHED FOR PLUMBING;

CEILING AT GARAGE #1 NORTH 6';

WING SEPARATION FIREWALLS AT:

LEFT WING: 4TH FLOOR; 3RD FLR; 2ND FLR; **1ST FLR**

Partial Correction:

2 Misc

OK TO PLACE WHEN READY ROUGH-IN AT CHASE BEHIND SHOWERS AT:

1ST FLOOR: LEFT WING; CENTER;

2ND FLOOR: LEFT WING; CENTER;

3RD FLOOR: LEFT WING; CENTER;

4TH FLOOR: LEFT WING; CENTER;

Partial Correction:

3 Misc

OK TO FOAM AND INSULATE ABOVE CEILING AT:

LEFT WING: 4TH FLOOR;

Partial Correction:

4 Misc

OK TO COVER WALLS AND CEILINGS AT:

LEFT WING:

4TH FLOOR; ROUGH-IN; RC CHANNEL

3RD FLOOR; ROUGH-IN; RC CHANNEL

2ND FLOOR; ROUGH-IN;

1ST FLOOR: ROUGH-IN @ UNITS ONLY EXCEPT 111, 119, 121;

Partial Correction:

5 Misc

OK TO COVER THREE WALLS AT STAIRWELLS:

AT 1ST FLOOR: STAIRWELLS 1, 2, 3, 4

AT 2ND FLOOR: STAIRWELLS 1, 4, 2, 3

AT 3RD FLOOR: STAIRWELLS 1, 4, 2, 3

AT 4TH FLOOR: STAIRWELLS 3, 4,

Comments: