

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20190683
Address: 3301 NE RALPH POWELL RD, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Commercial	Khanh Nguyen	Failed	Thursday, December 19, 2019

Partial Correction:

1 Misc

ABOVE CEILING ALL-ROUGH ONLY:

- Complete all above-ceiling trades
- Need floor and roof truss package on site. Engineer address change of mezzanine floor TJIs to trusses. Mezzanine floor trusses need to be tied down to I beam
- Tie down girder trusses at exterior wall and I beam per truss package
- Tie down all trusses at both the exterior wall and I beam

****12/19-WASN'T SURE WHAT THE BUILDER WANT ME TO INSPECT. SUB STILL INSTALLING THEIR STUFFS**

Comments: