

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20170399

Address: 3520 SW HOLLYWOOD DR, Unit:2, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Rated Assembly Inspection	Brandon Kalwei	Partial	Thursday, December 19, 2019

Informational:

1 Misc

2nd floor

- first layer second floor ceilings and walls are good

Walked with sheet rock crew and resolved all issues

Ok to proceed

Informational:

2 Misc

3rd layer in stair towers are approved, ok for RC

Informational:

3 Misc

RC channel for all four stair tower lids are approved and ok to cover

Comments: