

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRLD20193296
Address: 704 SE OLDHAM CT, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Site Visit/Devices Installed	Marquelle Williams	Passed	Thursday, December 19, 2019

Informational:
1 Misc NOVEMBER 15, 2019

Erosion Devices Pass

Inspector arrived on site to check and verify that all erosion control had been properly installed on site. Onsite there was no construction entrance due to dead end street asphalt needing to be demoed first. Inspector allowed crew to proceed without construction entrance. Doug Evans of Centric said they would first demo street before putting in entrance.

Comments: