

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20191809
Address: 851 NE WOODS CHAPEL RD, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Underground Electrical Inspection - Commercial	Khanh Nguyen	Partial	Thursday, December 19, 2019

Partial Correction:

1 Misc

OK TO COVER WHEN READY:

-TWO SETS OF SECONDARY 4" PVC CONDUIT FROM BUILDING TO TRANSFORMER; WEST SIDE LOW VOLTAGE CONDUITS AND EXT. LIGHTS CONDUITS FROM SW CORNER TO 5 LIGHT POLE PIERS ON WEST AND NORTH SIDES OF BUILDING; CONDUITS TO 2 EAST LP; SECONDARY FROM TRANSFORMER NEAR TACO BELL TO FUTURE COFFEE SHOP

Corrective Action Required:

2 Misc

-PROVIDE GROUNDING FOR LIGHT POLES
-ONE PIER AT NORTH SIDE HAS LESS THAN 5 FT BURIAL DEPTH. HAVE ENGINEER ADDRESS

Comments: