

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20182604  
Address: 837 NW DONOVAN RD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Commercial</b>	John Borns	Partial	Monday, December 23, 2019

Partial Correction:

1 Misc

OK TO COVER WHEN READY WOOD FRAMED WALLS/CEILINGS AND SYSTEMS TO BE ENCLOSED AT:

A.AA FROM A.5 TO A.6 AT SECOND FLOOR ABOVE FIREPLACE AFTER DOUBLE TOP TOP PLATE IS REINFORCED WHERE NOTCHED FOR PLUMBING;

CEILING AT GARAGE #1 NORTH 6';

WING SEPARATION FIREWALLS AT:

LEFT WING: 4TH FLOOR; 3RD FLR; 2ND FLR; 1ST FLR

Partial Correction:

2 Misc

OK TO PLACE WHEN READY ROUGH-IN AT CHASE BEHIND SHOWERS AT:

1ST FLOOR: LEFT WING; CENTER;

2ND FLOOR: LEFT WING; CENTER;

3RD FLOOR: LEFT WING; CENTER;

4TH FLOOR: LEFT WING; CENTER;

Partial Correction:

3 Misc

OK TO FOAM AND INSULATE ABOVE CEILING AT:

4TH FLOOR: LEFT WING;

Partial Correction:

4 Misc

OK TO COVER WALLS AND CEILINGS AT:

LEFT WING:

4TH FLOOR; ROUGH-IN; RC CHANNEL

3RD FLOOR; ROUGH-IN; RC CHANNEL

2ND FLOOR; ROUGH-IN; RC CHANNEL

1ST FLOOR: ROUGH-IN @ UNITS ONLY INCLUDING 111, 119, 121; **RC CHANNEL  
@ UNITS ONLY**

Partial Correction:

5

Misc

OK TO COVER THREE WALLS AT STAIRWELLS:

AT 1ST FLOOR: STAIRWELLS 1, 2, 3, 4

AT 2ND FLOOR: STAIRWELLS 1, 4, 2, 3

AT 3RD FLOOR: STAIRWELLS 1, 4, 2, 3

AT 4TH FLOOR: STAIRWELLS 3, 4,

**Comments:**