

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20192844
Address: 2931 NE INDEPENDENCE AVE, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Water Line - Construction Inspection	John Jackson	Partial	Tuesday, November 26, 2019

Informational:

1 Misc

Informational:

2 Misc

Contractor caused a blow on water line while working on proposed water line 11/25/19 . Line was able to be isolated without putting customers out of water 3 Hydrants and two valves are out of service.
Reactivate is set for approximately at 12:00 PM 11/26/19. Contractor continued to install 6" waterline .

Corrective Action Required:

3

12/18/20 Lee's Summit water service while tapping the water line the notice contractor had accidentally cut water services to their domestic line service. The contractor (ESS) would have to rechlorinate the line and take 2 more sample for Ecoli and Coliform.The line was rechlorinated on 12/20/20 and dechlorinated on 12/23/20.

Comments: