

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20174026

Address: 2861 NE INDEPENDENCE AVE, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Street - Surface Course	John Jackson	Partial	Tuesday, December 24, 2019

Informational:

1

Began laying asphalt on 12/23/19 finished approximately 40% that day. Contractor expected to complete 12/24/19 around noon. Do to owners insist and the owner taking responsibility for final product asphalt was layed at 40 degrees and rising rather than our APWA standards of 50 degrees and rising.

Comments: