

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20191681
Address: 560 NW CHIPMAN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Underground Electrical Inspection - Commercial	John Borns	Partial	Thursday, December 26, 2019

Partial Correction:

1 Misc

OK TO COVER WHEN READY BURIED CONDUIT FOR SITE ELECTRICAL SYSTEM AT
FOLLOWING LOCATIONS: **FROM L.P. BASE #1 TO #2 TO #3 TO #4;**

LEVEL TRENCH BOTTOM TO PREVENT KINKING OF CONDUIT.

L.P. LOCATIONS NUMBERED ON PERMIT PRINTS SITE ELECTRICAL PLAN.

Corrective Action Required:

2 Misc

LIGHT POLE BASES NOT APPROVED TO POUR. RE-BAR CAGES MUST BE HUNG
AND HAVE $\geq 3"$ CLEARANCE AT BOTTOM AND $\geq 1-1/2"$ AT TOP.

Comments: