CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20182604

Address: 837 NW DONOVAN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Inspector: Outcome: Date:

All Rough Inspection - John Borns Partial Thursday, December

Commercial 26, 2019

Partial Correction:

1 Misc OK TO COVER WHEN READY WOOD FRAMED WALLS/CEILINGS AND SYSTEMS

TO BE ENCLOSED AT:

A.AA FROM A.5 TO A.6 AT SECOND FLOOR ABOVE FIREPLACE AFTER DOUBLE

TOP TOP PLATE IS REINFORCED WHERE NOTCHED FOR PLUMBING;

CEILING AT GARAGE #1 NORTH 6';

WING SEPARATION FIREWALLS AT:

LEFT WING: 4TH FLOOR; 3RD FLR; 2ND FLR; 1ST FLR

RIGHT WING: 2ND FLOOR ABOVE CEILING;

Partial Correction:

2 Misc OK TO PLACE WHEN READY ROUGH-IN AT CHASE BEHIND SHOWERS AT:

4TH FLOOR: LEFT WING; CENTER; RIGHT WING

3RD FLOOR: LEFT WING; CENTER; 2ND FLOOR: LEFT WING; CENTER; 1ST FLOOR: LEFT WING; CENTER;

Partial Correction:

3 Misc OK TO FOAM AND INSULATE ABOVE CEILING AT:

4TH FLOOR: LEFT WING;

Partial Correction:

4 Misc OK TO COVER WALLS AND CEILINGS AT:

LEFT WING:

4TH FLOOR; ROUGH-IN; RC CHANNEL; RIGHT WING FIREWALL ABOVE CEILING

@ ELEV #2 & UNITS N;

3RD FLOOR; ROUGH-IN; RC CHANNEL 2ND FLOOR; ROUGH-IN; RC CHANNEL

1ST FLOOR: ROUGH-IN @ UNITS ONLY INCLUDING 111, 119, 121; RC CHANNEL

@ UNIT ONLY

Partial Correction:

5 Misc OK TO COVER THREE WALLS AT STAIRWELLS:

AT 1ST FLOOR: STAIRWELLS 1, 2, 3, 4 AT 2ND FLOOR: STAIRWELLS 1, 4, 2, 3 AT 3RD FLOOR: STAIRWELLS 1, 4, 2, 3 AT 4TH FLOOR: STAIRWELLS 2, 3, 4

Partial Correction:

6 Misc OK TO COVER WHEN READY:

LIGHT-GAUGE STEEL FRAMED CEILING FUR-DOWNS AT: (1)228; (1)229;

SPACE ABOVE BOTTOM CHORD OF JOISTS AT: BA IN MOTHER-IN-LAW UNIT @

RIGHT WING; VESTIBULES AT (1)211 & (1)217;

Comments: