

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20181667  
Address: 2601 SW PRYOR RD, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Erosion Sediment Control (ESC) Inspection</b>	John DiMauro	Passed	Thursday, January 02, 2020

Corrective Action Required:

1	Misc	John DiMauro 04/09/2019 3:40 PM
---	------	---------------------------------

I met with David Parks on site to discuss the erosion control issues. I am going to meet with him and his Erosion control contractor on site tomorrow morning to go the corrections needed.

Corrective Action Required:

2	Misc	Some of the ESC devices on site need to be fixed and maintained following the heavy rain event yesterday. Photos of the failed devices are attached. I talked with the developer Doug Park and he said that Gordon Energy & Drainage was on site yesterday to identify the potential issues and will be out today to make corrections to the failed ESC devices.
---	------	--

Corrective Action Required:

3	Misc	EROSION CONTROL INSPECTION FAILED.
---	------	------------------------------------

THERE ARE A NUMBER OF AREAS WHERE THE SILT FENCE HAS FAILED. MUD AND SILT IS WASHING OUT ON THE ROADWAY AND INTO THE STORM WATER COLLECTION SYSTEM.

MAKE CORRECTIONS TO THE DEVICES AND CLEAN THE MUD AND SILT FROM THE ROAD AND STORM INLETS.

**Comments:**