

Inspection Summary

Permit #: PRSUBD20182652, Development - Subdivision
EAGLE CREEK 16TH PLAT
Address: 2100 SW LADDERBACK DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DE - Sanitary Sewer - Vacuum	John DiMauro	Passed	Tuesday, December 31, 2019

Informational

1 John DiMauro 12/26/2019 4:00 PM

MH 1-1:
11.5'ft deep
Held for 2.5 min with no drop
Test passed.

MH 2-1:
14'ft deep
Held for 2.5 min with no drop
Test passed.

MH 2-2:
13'ft deep
Held for 2.5 min with no drop
Test passed.

MH 2-3:
13'ft deep
I observed a drop on the gauge from 10 to 9.25 in the 2.5 min test.
Test passed.

MH 3-1:

13'ft deep

I observed a drop on the gauge from 10 to 9.5 in the 2.5 min test.

Test Passed.

MH 3-2:

13'ft deep

I observed a drop on the gauge of more than 1" within the 2.5 min test time.

TEST FAILED

The crew plans to make corrections to the MH tomorrow morning and will call back for another test.

Informational

2 John DiMauro 12/31/2019 8:34 AM

On Friday 12/27/2019 The Redford crew made corrections to MH 3-2 and vacuum tested it again.

Marquelle Williams observed the test and verified that the MH passed Testing.

The MH is 13'ft deep and held for 2.5 minutes with no drop on the gauge.

Comments:
